BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Agency	:	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	:	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Estimate Cost	:	Rs.

QUALITY CONTROL REPORTS TO

Asst. Executive Engineer,
Shettyhalli Sub Division,
BBMP, Bangalore.

CIVIL-TECH CONSULTANTS & ENGINEERS

Building & Highway Material Testing Laboratory
NABL ACCREDITED LABORATOTY AS PER ISO / IEC – 17025:2005
No.23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar, Bangalore – 560 079.

QUALITY CONTROL REPORTS FOR

WET MIX MACADAM(WMM)

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/Gradation/2015-16

15.02.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. G.N. Ramesh,**
No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.

Name of Work : Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/365/2014-15 Datd: 31.03.2015

Date of Testing : 15.02.2016

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): 6770

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	265	265	3.9	96.1	95-100
22.4	2310	2575	38.0	62.0	60-80
11.2	1315	3890	57.5	42.5	40-60
4.75	725	4615	68.2	31.8	25-40
2.36	855	5470	80.8	19.2	15-30
0.600	510	5980	88.3	11.7	8-22
0.075	465	6445	95.2	4.8	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/Gradation/2015-16

15.02.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. G.N. Ramesh,**
No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.

Name of Work : Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/365/2014-15 Datd: 31.03.2015

Date of Testing : 15.02.2016

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): 6945

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	280	280	4.0	96.0	95-100
22.4	2355	2635	37.9	62.1	60-80
11.2	1215	3850	55.4	44.6	40-60
4.75	825	4675	67.3	32.7	25-40
2.36	890	5565	80.1	19.9	15-30
0.600	525	6090	87.7	12.3	8-22
0.075	480	6570	94.6	5.4	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/Gradation/2015-16

15.02.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. G.N. Ramesh,**
No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.

Name of Work : Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/365/2014-15 Datd: 31.03.2015

Date of Testing : 15.02.2016

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): **7030**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	250	250	3.6	96.4	95-100
22.4	2245	2495	35.5	64.5	60-80
11.2	1420	3915	55.7	44.3	40-60
4.75	785	4700	66.9	33.1	25-40
2.36	860	5560	79.1	20.9	15-30
0.600	545	6105	86.8	13.2	8-22
0.075	470	6575	93.5	6.5	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/Gradation/2015-16

15.02.2016

GRADATION FOR WMM
MORTH TABLE-400-11

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Mr. G.N. Ramesh,**
No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.

Name of Work : Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : EE/DD/WO/365/2014-15 Datd: 31.03.2015

Date of Testing : 15.02.2016

Material : WMM

Sample Location : WMM Mix Plant

Oven Dry Wt (gm): 6755

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	265	265	3.9	96.1	95-100
22.4	2310	2575	38.1	61.9	60-80
11.2	1315	3890	57.6	42.4	40-60
4.75	725	4615	68.3	31.7	25-40
2.36	855	5470	81.0	19.0	15-30
0.600	510	5980	88.5	11.5	8-22
0.075	465	6445	95.4	4.6	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/AIV/2015-16

16.02.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Datd: 31.03.2015
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	16.02.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	382	386	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	83	87	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	299	299	
4	Aggregate Impact value = percent fines	21.73	22.54	
	100* (W_2/W_1)%			22.13

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/AIV/2015-16

16.02.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Datd: 31.03.2015
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	16.02.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	381	385	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	82	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	299	299	
4	Aggregate Impact value = percent fines	21.52	22.34	
	100* (W_2/W_1)%			21.93

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/S-T/2015-16 16.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Datd: 31.03.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	16.02.2016

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **11.61%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index 24.86%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/WMM/S-T/2015-16 16.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Datd: 31.03.2015
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	16.02.2016

Civil Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **11.82%**

Elongation Index = **13.45%**

Result : Combined Flakiness & Elongation index **25.27%**

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

QUALITY CONTROL REPORTS FOR

BITUMINOUS CONCRETE

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.13/GNR/CSR-03/1090b/Bitumen/2015-16 09.03.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

* CUSTOMER	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* AGENCY	:	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
* NAME OF WORK	:	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	:	EE/DD/WO/365/2014-15 Dated: 31.03.2015
SAMPLE ID	:	Bitumen
SAMPLE RECEIVED ON	:	07.03.2016
DATEOF TESTING	:	07.03.2016 to 09.03.2016

The results of the tests conducted on the Bitumen sample are as follows:

Sl.No	Description	Test Result	Technical Reference	Requirement as per IS: 73-2013)
1	Penetration at 25^{0}C, 100g, 5 Sec 1/10 mm	68	IS: 1203-1978 (RA-2009)	60 to 70
2	Softening point, ^{0}C	51	IS: 1205-1978 (RA-2009)	Min. 45
3	Ductility at 27^{0}C, cm	>100	IS: 1208-1978 (RA-2009)	Min. 50
4	Flash Point, ^{0}C	282	IS: 1209-1978 (RA-2009)	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/BC/AIV/2015-16 09.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	09.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	383	385	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	83	85	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	21.67	22.08	21.87

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/BC/AIV/2015-16 09.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	09.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	384	386	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	84	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	21.88	22.28	22.08

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/BC/AIV/2015-16 09.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	09.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	385	387	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	85	87	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	22.08	22.48	22.28

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: .: CTCE/BBMP/W.No.13/GNR/BC/Shape.T/2015-16 : 09.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of Work	: Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/365/2014-15 Dated: 31.03.2015
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 09.03.2016

Civil Engineering Testing Laboratory www.civiltechconsultants.com

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.23%**

Elongation Index = **13.24%**

Result : Combined Flakiness & Elongation index **25.47%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples collected from the site
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: .: CTCE/BBMP/W.No.13/GNR/BC/Shape.T/2015-16 : 09.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of Work	: Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/365/2014-15 Dated: 31.03.2015
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 09.03.2016

Result : Flakiness Index = **11.59%**

Elongation Index = **13.24%**

Result : Combined Flakiness & Elongation index **24.83%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples collected from the site
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: .: CTCE/BBMP/W.No.13/GNR/BC/Shape.T/2015-16 : 09.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of Work	: Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: EE/DD/WO/365/2014-15 Dated: 31.03.2015
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 09.03.2016

Result : Flakiness Index = **11.37%**

Elongation Index = **13.65%**

Result : Combined Flakiness & Elongation index **25.02%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples collected from the site
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers.
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/BC/Stripping/2015-16 11.03.2016

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Type of Mix	Bituminous Concrete
Date of Testing	11.03.2016

Type of binder : 60/70

Percentage of binder used : 5.00% by wt.

Total weight of aggregate : 200 g

Total weight of binder : 10.00 g

Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	2.9	3.10	96.90
2	3.1		
3	3.3		



Comments:

→ Minimum allowable Aggregate retained coating for Bituminous Concrete is 95%

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/BC/Sp_Wa/2015-16 11.03.2016

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Client	Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	Mr. G.N. Ramesh, No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Type of Mix	Bituminous Concrete
Date of Testing	11.03.2016

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2025	1995	1997	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1270	1240	1242	
4	Weight of saturated surface dry aggregate in air	W_3 g	2032	2012	2015	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	762	772	773	
6	Weight of oven dried aggregate	W_4 g	2017	1996	1998	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.647	2.585	2.585	2.606
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.700	2.640	2.643	2.661
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.74%	0.80%	0.85%	0.80%

Comments:

→ Maximum allowable Aggregate Water absorption value for Bituminous Concrete is 2.0%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JobNo: CTCE/BBMP/W.No.13/GNR/BC/Bitumen/2015-16 11.03.2016

BITUMEN CONTENT DETERMINATION OF BITUMINOUS CONCRETE MIX

AASHTO T 164

CLIENT	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
NAME OF THE WORK	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	EE/DD/WO/365/2014-15 Dated: 31.03.2015
SAMPLE I/D	Roads in Prashanthanagara, Ward No. 13, BBMP
DATE OF TESTING	11.03.2016

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	473	474
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	27	26.00
7. Bitumen content in %	5.40	5.20
8. Average	5.30	

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples at site

Þ Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JobNo: CTCE/BBMP/W.No.13/GNR/BC/Gradation/2015-16 11.03.2016

BITUMEN GRADATION DETERMINATION OF BITUMINOUS CONCRETE MIX

AASHTO T 30

CLIENT	Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	Mr. G.N. Ramesh, No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
NAME OF THE WORK	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	EE/DD/WO/365/2014-15 Dated: 31.03.2015
SAMPLE I/D	Roads in Prashanthanagara, Ward No. 13, BBMP
DATE OF TESTING	11.03.2016

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	43.56	9.21	9.21	90.79	79-100
9.5	35.62	7.53	16.74	83.26	70-88
4.75	72.24	15.27	32.01	67.99	53-71
2.36	65.89	13.93	45.94	54.06	42-58
1.18	50.42	10.66	56.60	43.40	34-48
0.6	62.38	13.19	69.79	30.21	26-38
0.3	45.81	9.68	79.48	20.52	18-28
0.15	33.97	7.18	86.66	13.34	12-20
0.075	36.45	7.71	94.36	5.64	4-10

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	36.48	7.70	7.70	92.30	79-100
9.5	46.89	9.89	17.59	82.41	70-88
4.75	71.53	15.09	32.68	67.32	53-71
2.36	61.25	12.92	45.60	54.40	42-58
1.18	73.15	15.43	61.03	38.97	34-48
0.6	41.86	8.83	69.86	30.14	26-38
0.3	36.23	7.64	77.51	22.49	18-28
0.15	43.78	9.24	86.74	13.26	12-20
0.075	33.62	7.09	93.84	6.16	4-10

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.13/GNR/BC/Agg/2015-16 11.03.2016

Aggregate Gradation Test

IS : 2386 Part I

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	EE/DD/WO/365/2014-15 Dated: 31.03.2015
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	11.03.2016

Total Weight of Sample: **5400** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade II specification as per MORTH
13.2	538	9.96	9.96	90.04	79 - 100	
9.5	556	10.30	20.26	79.74	70 - 88	
4.75	724	13.41	33.67	66.33	53 - 71	
2.36	635	11.76	45.43	54.57	42 - 58	
1.18	615	11.39	56.81	43.19	34 - 48	
0.600	690	12.78	69.59	30.41	26 - 38	
0.300	613	11.35	80.94	19.06	18 - 28	
0.150	289	5.35	86.30	13.70	12 - 20	
0.075	415	7.69	93.98	6.02	4 - 10	

Total Weight of Sample: **4850** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade II specification as per MORTH
13.2	642	13.24	13.24	86.76	79 - 100	
9.5	469	9.67	22.91	77.09	70 - 88	
4.75	637	13.13	36.04	63.96	53 - 71	
2.36	505	10.41	46.45	53.55	42 - 58	
1.18	645	13.30	59.75	40.25	34 - 48	
0.600	516	10.64	70.39	29.61	26 - 38	
0.300	395	8.14	78.54	21.46	18 - 28	
0.150	406	8.37	86.91	13.09	12 - 20	
0.075	315	6.49	93.40	6.60	4 - 10	

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

#23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

****

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.13/GNR/BC/Stability/2015-16 11.03.2016

TEST REPORT ON STABILITY OF MIX

Client	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. G.N. Ramesh,** No. 01, 3rd Main, Gandhi Grama, 7th Cross, Maruthi Layout, Bangalore - 560021.
Name of the Work	:	Improvements and Asphalting of Prashanthanagara & balance roads in Ward No. 13 in Shettyhalli Sub Division, BBMP, Bangalore.
Reference		EE/DD/WO/365/2014-15 Dated: 31.03.2015
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Bituminous Concrete
Date of Testing	:	11.03.2016

The results of the tests conducted on the Bituminous Concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-19)
1	Marshal Stability, Kn	10.35	9.65	9 Kn (min)
2	Marshal flow, mm	2.20	3.50	2 – 4
3	Percent air voids in Mineral Aggregate	14.25	13.35	13 – 15
4	Voids in Compacted Mix	5.10	4.70	3 – 6
5	Percent Voids filled with Bitumen	68.95	69.45	65 - 75
6	Density, g/cc	2.26	2.27	--

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.